Name of Work: Drilling of Bore wells and Providing Pipeline at Anathapura Village, Dodda Bettahalli Village and Chikka Bettahalli Village and Surrounding areas in ward no 03 Attur, Sattelite town Sub Division

EMB

"FIRST AND FINAL BILL"

Name of Work: Drilling of Bore wells and Providing Pipeline at Anathapura Village, ddi Bettahalli Village and Chikka Bettahalli Village and Surrounding areas in ward no 03 Attur, Sattelite town Sub Division

m o	Discription of Item	No	Length	Avg Breadth	Depth	Qty	Unit
1	Geophysical investigation of site for Sinking borewell for supplying drinking water to the habitations either through the hand pump,MWS,P.W.S.S by vertical electrical sounding by adpoting venner or Schlumberger's method,including reconnaissance survey of Geological formation. Geophysical investigation of existing ground indecundity its quality & acceptability of the users indicating the location of site,recommended depth of casing pipe required to seal the top unconsolidated formation including an extra depth of 1.0 metre inconsolidated formation for proper seating of casing pipe,depth of drilling required to cover full depth of aquifer proposed to be tapped,probable yield and other information required including transportation of instrument and accesories to work						
	Duo Marvel Layout 1st Cross	1				1.00	
	Mahalakshmi Layout, Ananthapura Village	1				1.00	
	Maruthginagar 4th cross	1				1.00	
	BHEL Layout 2nd Main, 4th Cross	1				1.00	
	Havyakanagara 2nd Phase, 6th cross	1				1.00	
	G Ramaiah Enclave, 3rd cross	1				1.00	
	AMS Lyout High Tension Line,4th cross	1				1.00	
	Swagath Lyout 5th cross, Connecting Road	1				1.00	
	Cauvery Layout 2nd cross	1				1.00	
	Cauvery Layout Near, Revanth Trends Clothing Centre	1				1.00	
					Present Qty	**10.00**	**Nos**

SHADAKSHARI
Contractor

Assistant Engineer

Asst. Executive Engineer,

22/1/2021

Name of Work: Drilling of Bore wells and Providing Pipeline at Anathapura Village, Bettahalli Village and Chikka Bettahalli Village and Surrounding areas in ward no 03 Attur, Sattelite town Sub Division

em No	Discription of Item	No	Length	Breadth	Avg Depth	Qty	Unit
2	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above 900 CMF & above in all strata including over burden upto 20 M fixing of casing pipes, collars and cap with necessary cutting and threading including transportation of rig and supporting vehicals, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour .(excluding cost						
	0.00m to 50.00m						
	Duo Marvel Layout 1st Cross	1	50.00			50.00	
	Mahalakshmi Layout, Ananthapura Village	1	50.00			50.00	
	Maruthginagar 4th cross	1	50.00			50.00	
	BHEL Layout 2nd Main, 4th Cross	1	50.00			50.00	
	Havyakanagara 2nd Phase, 6th cross	1	50.00			50.00	
	G Ramaiah Enclave, 3rd cross	1	50.00			50.00	
	AMS Lyout High Tension Line,4th cross	1	50.00			50.00	
	Swagath Lyout 5th cross, Connecting Road	1	50.00			50.00	
	Cauvery Layout 2nd cross	1	50.00			50.00	
	Cauvery Layout Near, Revanth Trends Clothing Centre	1	50.00			50.00	
					Present Qty	**500.00**	**Mtr**
	50.00m to 100.00m						
	Duo Marvel Layout 1st Cross	1	50.00			50.00	
	Mahalakshmi Layout, Ananthapura Village	1	50.00			50.00	
	Maruthginagar 4th cross	1	50.00			50.00	
	BHEL Layout 2nd Main, 4th Cross	1	50.00			50.00	
	Havyakanagara 2nd Phase, 6th cross	1	50.00			50.00	
	G Ramaiah Enclave, 3rd cross	1	50.00			50.00	
	AMS Lyout High Tension Line,4th cross	1	50.00			50.00	
	Swagath Lyout 5th cross, Connecting Road	1	50.00			50.00	
	Cauvery Layout 2nd cross	1	50.00			50.00	
	Cauvery Layout Near, Revanth Trends Clothing Centre	1	50.00			50.00	
					Present Qty	**500.00**	**Mtr**
	100.00m to 150.00m						
	Duo Marvel Layout 1st Cross	1	50.00			50.00	
	Mahalakshmi Layout, Ananthapura Village	1	50.00			50.00	
	Maruthginagar 4th cross	1	50.00			50.00	
	BHEL Layout 2nd Main, 4th Cross	1	50.00			50.00	
	Havyakanagara 2nd Phase, 6th cross	1	50.00			50.00	
	G Ramaiah Enclave, 3rd cross	1	50.00			50.00	

m	Discription of Item	No	Length	Breadth	Avg Depth	Qty	Unit
	Cauvery Layout Near, Revanth Trends Clothing Centre	1	20.00			20.00	
					Present Qty	**199.00**	**Mtr**

SHAHAYAN
Contractor

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106
Asst. Executive Engineer,

24/2/2021

me of Work: Drilling of Bore wells and Providing Pipeline at Anathapura Village, Dodda Bettahalli Village and Chikka Bettahalli Village and Surrounding areas in ward no 03 Attur, Sattelite town Sub Division

	Discription of Item	No	Length	Avg Breadth	Depth	Qty	Unit
	Supply of ISI Mark 175mm nominal Bore, Plain end steel casing Pipe-grade of steel Fee 4100 of wakk thickness 504mm thick confirming to IS 4270:2001 and latest amendments, electric resistance welded steel electric or basic oxygen process in fandom length of 5 to 7mtr. Both ends threaded confirming to Is554/1985 one end fixed with socket confirming to IS 270:2001 and other end with screwed pipes. All pipes shall be reasonably free from defectes. The tubes shall be resonably straigth should be with ISI Marking Weighting 25.10 kg/mtr (Inclusive of all taxes and durties) Prices include Collar - medium duty.						
	Duo Marvel Layout 1st Cross	11	6.00			66.00	
	Mahalakshmi Layout, Ananthapura Village	11	6.00			66.00	
	Maruthginagar 4th cross	12	6.00			72.00	
	BHEL Layout 2nd Main, 4th Cross	11	6.00			66.00	
	Havyakanagara 2nd Phase, 6th cross	12	6.00			72.00	
	G Ramaiah Enclave, 3rd cross	13	6.00			78.00	
	AMS Lyout High Tension Line,4th cross	11	6.00			66.00	
	Swagath Lyout 5th cross, Connecting Road	12	6.00			72.00	
	Cauvery Layout 2nd cross	11	6.00			66.00	
	Cauvery Layout Near, Revanth Trends Clothing Centre	12	6.00			72.00	
					Present Qty	**696.00**	**Rmt**

SHADAN
Contractor

Assistant Engineer

3/4/2021

Asst. Executive Engineer,

e of Work: Drilling of Bore wells and Providing Pipeline at Anathapura Village, Dodda alahalli Village and Chikka Bettahalli Village and Surrounding areas in ward no 03 Attur, Sattelite town Sub Division

	Discription of Item	No	Length	Avg Breadth	Depth	Qty	Unit
	Providing 250mm dia PVC Pipe						
	Duo Marvel Layout 1st Cross	2	6.00			12.00	
	Mahalakshmi Layout, Ananthapura Village	2	6.00			12.00	
	Maruthginagar 4th cross	2	6.00			12.00	
	BHEL Layout 2nd Main, 4th Cross	2	6.00			12.00	
	Havyakanagara 2nd Phase, 6th cross	2	6.00			12.00	
	G Ramaiah Enclave, 3rd cross	2	6.00			12.00	
	AMS Lyout High Tension Line,4th cross	2	6.00			12.00	
	Swagath Lyout 5th cross, Connecting Road	2	6.00			12.00	
	Cauvery Layout 2nd cross	2	6.00			12.00	
	Cauvery Layout Near, Revanth Trends Clothing Centre	2	6.00			12.00	
					Present Qty	**120.00**	**Mtr**

Contractor
SHADAKSHAN

Assistant Engineer
3/4/2021

Asst. Executive Engineer,

Name of Work: Drilling of Bore wells and Providing Pipeline at Anathapura Village, [illegible]a Bettahalli Village and Chikka Bettahalli Village and Surrounding areas in ward no 03 Attur, Sattelite town Sub Division

Item No	Discription of Item	No	Length	Breadth	Avg Depth	Qty	Unit
12	Providing 175mm dia Bore Cap CE (M)						
	Duo Marvel Layout 1st Cross	1				1.00	
	Mahalakshmi Layout, Ananthapura Village	1				1.00	
	Maruthginagar 4th cross	1				1.00	
	BHEL Layout 2nd Main, 4th Cross	1				1.00	
	Havyakanagara 2nd Phase, 6th cross	1				1.00	
	G Ramaiah Enclave, 3rd cross	1				1.00	
	AMS Lyout High Tension Line,4th cross	1				1.00	
	Swagath Lyout 5th cross, Connecting Road	1				1.00	
	Cauvery Layout 2nd cross	1				1.00	
	Cauvery Layout Near, Revanth Trends Clothing Centre	1				1.00	
					Present Qty	**10.00**	**Nos**

Clr

SHADAKAN
Contractor

Assistant Engineer

Asst. Executive Engineer,

3/4/2021

Name of Work: Drilling of Bore wells and Providing Pipeline at Anathapura Village, Dodda Bettahalli Village and Chikka Bettahalli Village and Surrounding areas in ward no 03 Attur, Sattelite town Sub Division

Discription of Item	No	Length	Breadth	Depth	Qty	Unit
Supplying and drawing 3 core flat PVC sheathed submersible pump cable maufactured with electrolytic grade copper with flexible copper with low resistance conductor confirming to table 3 class 5 to IS 8130-1984 and virgin grade PVC insulation and power coating extruded PVC sheathed suitable for working voltage upto 1100 volts with specified IS 694:1990 and confirming						
Duo Marvel Layout 1st Cross	2	250.00			500.00	
	2	27.00			54.00	
Mahalakshmi Layout, Ananthapura Village	2	300.00			600.00	
	2	2.00			4.00	
Maruthginagar 4th cross	2	270.00			540.00	
	2	27.00			54.00	
BHEL Layout 2nd Main, 4th Cross	2	292.00			584.00	
	2	5.00			10.00	
Havyakanagara 2nd Phase, 3rd cross	2	270.00			540.00	
	2	25.00			50.00	
G Ramaiah Enclave, 3rd cross	2	250.00			500.00	
	2	15.00			30.00	
AMS Lyout High Tension Line,4th cross	2	270.00			540.00	
	2	28.00			56.00	
Cauvery Layout 2nd cross	2	270.00			540.00	
	2	18.00			36.00	
				Present Qty	**4638.00**	**Mtrs**

SHADAKSHI
Contractor

Assistant Engineer

3/4/2021

Asst. Executive Engineer,

Name of Work: Drilling of Bore wells and Providing Pipeline at Anathapura Village, Doddha Bettahalli Village and Chikka Bettahalli Village and Surrounding areas in ward

tem No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
14	Atalanta,suguna,CRI KIRLOSKER AND other equipment pumps 15.00 HP/11KW(30 Stage)						
	Duo Marvel Layout 1st Cross	1				1.00	
	Mahalakshmi Layout, Ananthapura Village	1				1.00	
	Maruthginagar 4th cross	1				1.00	
	BHEL Layout 2nd Main, 4th Cross	1				1.00	
	Havyakanagara 2nd Phase, 3rd cross	1				1.00	
	G Ramaiah Enclave, 3rd cross	1				1.00	
	AMS Lyout High Tension Line,4th cross	1				1.00	
	Cauvery Layout 2nd cross	1				1.00	
					Present Qty	**8.00**	**Nos**

SHADAKSHAN
Contractor

Assistant Engineer

Asst. Executive Engineer,

3/4/2021

ne of Work: Drilling of Bore wells and Providing Pipeline at Anathapura Village, Dodda Bettahalli Village and Chikka Bettahalli Village and Surrounding areas in ward no 03 Attur, Sattelite town Sub Division

	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C cotouts and other equipments on the meter board using 40mm dia 2.90 thick GI pipe 2.5 mtr long buried in a pit… The pit should be filled with equal proprotion of salt and charcoal 150mm alround the pipe to complete depth. The connection from the to the conduit etc., is to be established through GI wire						
	Duo Marvel Layout 1st Cross	1				1.00	
	Mahalakshmi Layout, Ananthapura Village	1				1.00	
	Maruthginagar 4th cross	1				1.00	
	BHEL Layout 2nd Main, 4th Cross	1				1.00	
	Havyakanagara 2nd Phase, 3rd cross	1				1.00	
	G Ramaiah Enclave, 3rd cross	1				1.00	
	AMS Lyout High Tension Line,4th cross	1				1.00	
	Cauvery Layout 2nd cross	1				1.00	
					Present Qty	**8.00**	**Nos**

SHADAYAN
Contractor

Assistant Engineer

3/4/2021

Asst. Executive Engineer,

Name of Work: Drilling of Bore wells and Providing Pipeline at Anathapura Village, Doddabettahalli Village and Chikka Bettahalli Village and Surrounding areas in ward no 03 Attur, Sattelite town Sub Division

tem No	Discription of Item	No	Length	Avg Breadth	Depth	Qty	Unit
18	Labour charge for laying 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe/ on wall / on poles as required in existing trench/duct. 6 sq mm to 16 sq mm						
	Duo Marvel Layout 1st Cross	1	25.00			25.00	
	Mahalakshmi Layout, Ananthapura Village	1	25.00			25.00	
	Maruthginagar 4th cross	1	25.00			25.00	
	BHEL Layout 2nd Main, 4th Cross	1	25.00			25.00	
	Havyakanagara 2nd Phase, 3rd cross	1	24.00			24.00	
	G Ramaiah Enclave, 3rd cross	1	25.00			25.00	
	AMS Lyout High Tension Line,4th cross	1	25.00			25.00	
	Cauvery Layout 2nd cross	1	25.00			25.00	
					Present Qty	**199.00**	**Nos**

SHADAAN
Contractor

Assistant Engineer

3/4/2021

Asst. Executive Engineer,

me of Work: Drilling of Bore wells and Providing Pipeline at Anathapura Village, Dodda Bettahalli Village and Chikka Bettahalli Village and Surrounding areas in ward no 03 Attur, Sattelite town Sub Division

m o	Discription of Item	No	Length	Breadth	Avg Depth	Qty	Unit
0	Providing and fixing in position 50mm Nominal bore non-return valve vertical type of approved make including cost of all materials,labour and HOM of equipment with all leads complete as per specifications.						
	Duo Marvel Layout 1st Cross	1				1.00	
	Mahalakshmi Layout, Ananthapura Village	1				1.00	
	Maruthginagar 4th cross	1				1.00	
	BHEL Layout 2nd Main, 4th Cross	1				1.00	
	Havyakanagara 2nd Phase, 3rd cross	1				1.00	
	G Ramaiah Enclave, 3rd cross	1				1.00	
	AMS Lyout High Tension Line,4th cross	1				1.00	
	Cauvery Layout 2nd cross	1				1.00	
					Present Qty	**8.00**	**Nos**

SHAPARAN
Contractor

Assistant Engineer

3/4/2021

Asst. Executive Engineer,

Name of Work: Drilling of Bore wells and Providing Pipeline at Anathapura Village, Dodda Bettahalli Village and Chikka Bettahalli Village and Surrounding areas in ward no 03 Attur, Sattelite town Sub Division

Sl no	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
1	Supplying and fixing miniature circuit breakers on existing MCB distribution board using necessary fixing materials and 'C' type curve indicator ON/OFF energy cross-3 with short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898						
	Duo Marvel Layout 1st Cross	1				1.00	
	Mahalakshmi Layout, Ananthapura Village	1				1.00	
	Maruthginagar 4th cross	1				1.00	
	BHEL Layout 2nd Main, 4th Cross	1				1.00	
	Havyakanagara 2nd Phase, 3rd cross	1				1.00	
	G Ramaiah Enclave, 3rd cross	1				1.00	
	AMS Lyout High Tension Line,4th cross	1				1.00	
	Cauvery Layout 2nd cross	1				1.00	
					Present Qty	**8.00**	**Nos**

SHARAN
Contractor

Assistant Engineer 3/4/2021

Asst. Executive Engineer,

Name of Work: Drilling of Bore wells and Providing Pipeline at Anathapura Village, Doddabettahalli Village and Chikka Bettahalli Village and Surrounding areas in ward no 03 Attur, Sattelite town Sub Division

Item No	Discription of Item	No	Length	Breadth	Avg Depth	Qty	Unit
22	Cutting of road surface for pipeline trenches and disposing of the excavated stuff as directed including barricading, danger lighting etc., in the Ashpalt surface road including cost of materials labour, HOM complete as per specification.						
	Bharath Nagara						
	1st Main Road						
	Ch:0.00m to 30.00m	1	30.00	0.60	0.15	2.70	
	Ch:30.00m to 60.00m	1	30.00	0.60	0.15	2.70	
	Ch:60.00m to 90.00m	1	30.00	0.60	0.15	2.70	
	Ch:90.00m to 120.00m	1	30.00	0.60	0.15	2.70	
	Ch:120.00m to 150.00m	1	30.00	0.60	0.15	2.70	
	Ch:150.00m to 170.00m	1	20.00	0.60	0.15	1.80	
	2nd Main Road						
	Ch:0.00m to 30.00m	1	30.00	0.60	0.15	2.70	
	Ch:30.00m to 60.00m	1	30.00	0.60	0.15	2.70	
	Ch:60.00m to 90.00m	1	30.00	0.60	0.15	2.70	
	Ch:90.00m to 120.00m	1	30.00	0.60	0.15	2.70	
	Ch:120.00m to 150.00m	1	30.00	0.60	0.15	2.70	
	Ch:150.00m to 170.00m	1	20.00	0.60	0.15	1.80	
	1st Cross Rd						
	Ch:0.00m to 30.00m	1	30.00	0.60	0.15	2.70	
	Ch:30.00m to 60.00m	1	30.00	0.60	0.15	2.70	
	Ch:60.00m to 90.00m	1	30.00	0.60	0.15	2.70	
	Ch:90.00m to 120.00m	1	30.00	0.60	0.15	2.70	
	2nd Cross Rd						
	Ch:0.00m to 30.00m	1	30.00	0.60	0.15	2.70	
	Ch:30.00m to 60.00m	1	30.00	0.60	0.15	2.70	
	Ch:60.00m to 90.00m	1	30.00	0.60	0.15	2.70	
	Ch:90.00m to 120.00m	1	30.00	0.60	0.15	2.70	
	3rd Cross Rd						
	Ch:0.00m to 30.00m	1	30.00	0.60	0.15	2.70	
	Ch:30.00m to 60.00m	1	30.00	0.60	0.15	2.70	
	Ch:60.00m to 90.00m	1	30.00	0.60	0.15	2.70	
	Ch:90.00m to 120.00m	1	30.00	0.60	0.15	2.70	
	4th Cross Rd						
	Ch:0.00m to 30.00m	1	30.00	0.60	0.15	2.70	
	Ch:30.00m to 60.00m	1	30.00	0.60	0.15	2.70	
	Ch:60.00m to 90.00m	1	30.00	0.60	0.15	2.70	
	Ch:90.00m to 120.00m	1	30.00	0.60	0.15	2.70	
	5th Cross Rd						
	Ch:0.00m to 30.00m	1	30.00	0.60	0.15	2.70	
	Ch:30.00m to 60.00m	1	30.00	0.60	0.15	2.70	
	Ch:60.00m to 90.00m	1	30.00	0.60	0.15	2.70	

Item No	Discription of Item	No	Length	Breadth	Avg Depth	Qty	Unit
	Ch:90.00m to 120.00m	1	30.00	0.60	0.15	2.70	
	6th Cross Rd						
	Ch:0.00m to 30.00m	1	30.00	0.60	0.15	2.70	
	Ch:30.00m to 60.00m	1	30.00	0.60	0.15	2.70	
	Ch:60.00m to 90.00m	1	30.00	0.60	0.15	2.70	
	Ch:90.00m to 120.00m	1	30.00	0.60	0.15	2.70	
	7th Cross Rd						
	Ch:0.00m to 30.00m	1	30.00	0.60	0.15	2.70	
	Ch:30.00m to 60.00m	1	30.00	0.60	0.15	2.70	
	Ch:60.00m to 90.00m	1	30.00	0.60	0.15	2.70	
	Ch:90.00m to 120.00m	1	30.00	0.60	0.15	2.70	
	Hill Side Meadows						
	Main Road						
	Ch:0.00m to 30.00m	2	30.00	0.60	0.15	5.40	
	Ch:30.00m to 60.00m	2	30.00	0.60	0.15	5.40	
	Ch:60.00m to 90.00m	2	30.00	0.60	0.15	5.40	
	Ch:90.00m to 120.00m	2	30.00	0.60	0.15	5.40	
	Ch:120.00m to 150.00m	2	30.00	0.60	0.15	5.40	
	Ch:150.00m to 165.00m	2	15.00	0.60	0.15	2.70	
	1st Cross Rd(Left Side)						
	Ch:0.00m to 30.00m	2	30.00	0.60	0.15	5.40	
	Ch:30.00m to 60.00m	2	30.00	0.60	0.15	5.40	
	Ch:60.00m to 90.00m	2	30.00	0.60	0.15	5.40	
	Ch:90.00m to 120.00m	2	30.00	0.60	0.15	5.40	
	Ch:120.00m to 150.00m	2	30.00	0.60	0.15	5.40	
	Ch:150.00m to 180.00m	2	30.00	0.60	0.15	5.40	
	Ch:180.00m to 183.00m	2	3.00	0.60	0.15	0.54	
	1st Cross Rd(Right Side)						
	Ch:0.00m to 30.00m	2	30.00	0.60	0.15	5.40	
	Ch:30.00m to 35.00m	2	5.00	0.60	0.15	0.90	
	2nd Cross Rd						
	Ch:0.00m to 30.00m	2	30.00	0.60	0.15	5.40	
	Ch:30.00m to 60.00m	2	30.00	0.60	0.15	5.40	
	Ch:60.00m to 85.00m	2	25.00	0.60	0.15	4.50	
	3rd Cross Rd						
	Ch:0.00m to 30.00m	2	30.00	0.60	0.15	5.40	
	Ch:30.00m to 52.00m	2	22.00	0.60	0.15	3.96	
	Duo Marvel Layout						
	1st Cross Rd						
	Ch:0.00m to 30.00m	1	30.00	0.60	0.15	2.70	
	Ch:30.00m to 60.00m	1	30.00	0.60	0.15	2.70	
	Ch:60.00m to 90.00m	1	30.00	0.60	0.15	2.70	
	Ch:90.00m to 107.00m	1	17.00	0.60	0.15	1.53	
	2nd Cross Rd						
	Ch:0.00m to 30.00m	1	30.00	0.60	0.15	2.70	
	Ch:30.00m to 37.00m	1	7.00	0.60	0.15	0.63	

tem	Discription of Item	No	Length	Breadth	Avg Depth	Qty	Unit
	Ch:90.00m to 120.00m	1	30.00	0.60	0.15	2.70	
	Ch:120.00m to 150.00m	1	30.00	0.60	0.15	2.70	
	Main Road						
	Ch:0.00m to 30.00m	1	30.00	0.60	0.15	2.70	
	Ch:30.00m to 60.00m	1	30.00	0.60	0.15	2.70	
	Ch:60.00m to 90.00m	1	30.00	0.60	0.15	2.70	
	Ch:90.00m to 120.00m	1	30.00	0.60	0.15	2.70	
	Ch:120.00m to 144.00m	1	24.00	0.60	0.15	2.16	
	Maruthi Nagara						
	1st Main Road						
	Ch:0.00m to 30.00m	2	30.00	0.60	0.15	5.40	
	Ch:30.00m to 60.00m	2	30.00	0.60	0.15	5.40	
	Ch:60.00m to 90.00m	2	30.00	0.60	0.15	5.40	
	Ch:90.00m to 120.00m	2	30.00	0.60	0.15	5.40	
	Ch:120.00m to 150.00m	2	30.00	0.60	0.15	5.40	
	Ch:150.00m to 160.00m	2	10.00	0.60	0.15	1.80	
	1st Cross Rd						
	Ch:0.00m to 30.00m	1	30.00	0.60	0.15	2.70	
	Ch:30.00m to 60.00m	1	30.00	0.60	0.15	2.70	
	Ch:60.00m to 90.00m	1	30.00	0.60	0.15	2.70	
	Ch:90.00m to 120.00m	1	30.00	0.60	0.15	2.70	
	2nd Cross Rd						
	Ch:0.00m to 30.00m	1	30.00	0.60	0.15	2.70	
	Ch:30.00m to 60.00m	1	30.00	0.60	0.15	2.70	
	Ch:60.00m to 65.00m	1	5.00	0.60	0.15	0.45	
	3rd Cross Rd						
	Ch:0.00m to 30.00m	1	30.00	0.60	0.15	2.70	
	Ch:30.00m to 60.00m	1	30.00	0.60	0.15	2.70	
	Ch:60.00m to 90.00m	1	30.00	0.60	0.15	2.70	
	Ch:90.00m to 120.00m	1	30.00	0.60	0.15	2.70	
	Ch:120.00m to 150.00m	1	30.00	0.60	0.15	2.70	
	Ch:150.00m to 176.00m	1	26.00	0.60	0.15	2.34	
	4th Cross Rd						
	Ch:0.00m to 30.00m	1	30.00	0.60	0.15	2.70	
	Ch:30.00m to 60.00m	1	30.00	0.60	0.15	2.70	
	Ch:60.00m to 90.00m	1	30.00	0.60	0.15	2.70	
	Ch:90.00m to 120.00m	1	30.00	0.60	0.15	2.70	
	Ch:120.00m to 130.00m	1	10.00	0.60	0.15	0.90	
					Present Qty	**470.07**	**Cum**

SHADAKSHARI
Contractor

Assistant Engineer

Asst. Executive Engineer,

28/6/2021

Name of Work: Drilling of Bore wells and Providing Pipeline at Anathapura Village, Bettahalli Village and Chikka Bettahalli Village and Surrounding areas in ward no 03 Attur, Sattelite town Sub Division

Discription of Item	No	Length	Breadth	Avg Depth	Qty	Unit
Supplying PVC ring tight pipes confirming to IS 4980 :2000 with latest amendments and conveying to work site rolling and lowering into trenches laying true line level and perfect linking at joints testing and commissioning including loading and unloading at both destination aand cuts of pipes wherever neccessery including joints of PVC pipes and specificals (excluding cost of pipes) with jointing of approvel type with all labour with all lead and lift including encasing the pipe alround to adepth of not less then 15cm with soft gravel or selected earth available from the excavation etc.., completed and giving neccessery hydralic test to the required pressure as per IS (Contractor will make his own arrengements for procuring water for testing) 63 mm oter dia, 6kg/sqcm &class 5						
Bharath Nagara						
1st Main Road						
Ch:0.00m to 30.00m	1	30.00			30.00	
Ch:30.00m to 60.00m	1	30.00			30.00	
Ch:60.00m to 90.00m	1	30.00			30.00	
Ch:90.00m to 120.00m	1	30.00			30.00	
Ch:120.00m to 150.00m	1	30.00			30.00	
Ch:150.00m to 170.00m	1	20.00			20.00	
2nd Main Road						
Ch:0.00m to 30.00m	1	30.00			30.00	
Ch:30.00m to 60.00m	1	30.00			30.00	
Ch:60.00m to 90.00m	1	30.00			30.00	
Ch:90.00m to 120.00m	1	30.00			30.00	
Ch:120.00m to 150.00m	1	30.00			30.00	
Ch:150.00m to 170.00m	1	20.00			20.00	
1st Cross Rd						
Ch:0.00m to 30.00m	1	30.00			30.00	
Ch:30.00m to 60.00m	1	30.00			30.00	
Ch:60.00m to 90.00m	1	30.00			30.00	
Ch:90.00m to 120.00m	1	30.00			30.00	
2nd Cross Rd						
Ch:0.00m to 30.00m	1	30.00			30.00	
Ch:30.00m to 60.00m	1	30.00			30.00	
Ch:60.00m to 90.00m	1	30.00			30.00	
Ch:90.00m to 120.00m	1	30.00			30.00	
3rd Cross Rd						
Ch:0.00m to 30.00m	1	30.00			30.00	
Ch:30.00m to 60.00m	1	30.00			30.00	
Ch:60.00m to 90.00m	1	30.00			30.00	
Ch:90.00m to 120.00m	1	30.00			30.00	
4th Cross Rd						
Ch:0.00m to 30.00m	1	30.00			30.00	
Ch:30.00m to 60.00m	1	30.00			30.00	
Ch:60.00m to 90.00m	1	30.00			30.00	

Discription of Item	No	Length	Breadth	Avg Depth	Qty	Unit
Ch:30.00m to 60.00m	1	30.00			30.00	
Ch:60.00m to 90.00m	1	30.00			30.00	
Ch:90.00m to 120.00m	1	30.00			30.00	
Ch:120.00m to 150.00m	1	30.00			30.00	
Main Road						
Ch:0.00m to 30.00m	1	30.00			30.00	
Ch:30.00m to 60.00m	1	30.00			30.00	
Ch:60.00m to 90.00m	1	30.00			30.00	
Ch:90.00m to 120.00m	1	30.00			30.00	
Ch:120.00m to 144.00m	1	24.00			24.00	
Maruthi Nagara						
1st Main Road						
Ch:0.00m to 30.00m	2	30.00			60.00	
Ch:30.00m to 60.00m	2	30.00			60.00	
Ch:60.00m to 90.00m	2	30.00			60.00	
Ch:90.00m to 120.00m	2	30.00			60.00	
Ch:120.00m to 150.00m	2	30.00			60.00	
Ch:150.00m to 160.00m	2	10.00			20.00	
1st Cross Rd						
Ch:0.00m to 30.00m	1	30.00			30.00	
Ch:30.00m to 60.00m	1	30.00			30.00	
Ch:60.00m to 90.00m	1	30.00			30.00	
Ch:90.00m to 120.00m	1	30.00			30.00	
2nd Cross Rd						
Ch:0.00m to 30.00m	1	30.00			30.00	
Ch:30.00m to 60.00m	1	30.00			30.00	
Ch:60.00m to 65.00m	1	5.00			5.00	
3rd Cross Rd						
Ch:0.00m to 30.00m	1	30.00			30.00	
Ch:30.00m to 60.00m	1	30.00			30.00	
Ch:60.00m to 90.00m	1	30.00			30.00	
Ch:90.00m to 120.00m	1	30.00			30.00	
Ch:120.00m to 150.00m	1	30.00			30.00	
Ch:150.00m to 176.00m	1	26.00			26.00	
4th Cross Rd						
Ch:0.00m to 30.00m	1	30.00			30.00	
Ch:30.00m to 60.00m	1	30.00			30.00	
Ch:60.00m to 90.00m	1	30.00			30.00	
Ch:90.00m to 120.00m	1	30.00			30.00	
Ch:120.00m to 130.00m	1	10.00			10.00	
				Present Qty	**5223.00**	**Mtrs**

SHADAKSHI
Contractor

Assistant Engineer

8/7/2021

Asst. Executive Engineer,

Name of Work: Drilling of Bore wells and Providing Pipeline at Anathapura Village, Bedda Bettahalli Village and Chikka Bettahalli Village and Surrounding areas in ward no 03 Attur, Sattelite town Sub Division

Item No	Discription of Item	No	Length	Breadth	Avg Depth	Qty	Unit
25	KSRB 2-4 : Refilling available around earth pipe lines,cables in layers mot exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m. And lift upto 1.5m. Including cost of all labour complete as per specifications.						
	Bharath Nagara						
	1st Main Road						
	Ch:0.00m to 30.00m	1	30.00	0.60	0.70	12.60	
	Ch:30.00m to 60.00m	1	30.00	0.60	0.70	12.60	
	Ch:60.00m to 90.00m	1	30.00	0.60	0.70	12.60	
	Ch:90.00m to 120.00m	1	30.00	0.60	0.70	12.60	
	Ch:120.00m to 150.00m	1	30.00	0.60	0.70	12.60	
	Ch:150.00m to 170.00m	1	20.00	0.60	0.70	8.40	
	2nd Main Road						
	Ch:0.00m to 30.00m	1	30.00	0.60	0.70	12.60	
	Ch:30.00m to 60.00m	1	30.00	0.60	0.70	12.60	
	Ch:60.00m to 90.00m	1	30.00	0.60	0.70	12.60	
	Ch:90.00m to 120.00m	1	30.00	0.60	0.70	12.60	
	Ch:120.00m to 150.00m	1	30.00	0.60	0.70	12.60	
	Ch:150.00m to 170.00m	1	20.00	0.60	0.70	8.40	
	1st Cross Rd						
	Ch:0.00m to 30.00m	1	30.00	0.60	0.70	12.60	
	Ch:30.00m to 60.00m	1	30.00	0.60	0.70	12.60	
	Ch:60.00m to 90.00m	1	30.00	0.60	0.70	12.60	
	Ch:90.00m to 120.00m	1	30.00	0.60	0.70	12.60	
	2nd Cross Rd						
	Ch:0.00m to 30.00m	1	30.00	0.60	0.70	12.60	
	Ch:30.00m to 60.00m	1	30.00	0.60	0.70	12.60	
	Ch:60.00m to 90.00m	1	30.00	0.60	0.70	12.60	
	Ch:90.00m to 120.00m	1	30.00	0.60	0.70	12.60	
	3rd Cross Rd						
	Ch:0.00m to 30.00m	1	30.00	0.60	0.70	12.60	
	Ch:30.00m to 60.00m	1	30.00	0.60	0.70	12.60	
	Ch:60.00m to 90.00m	1	30.00	0.60	0.70	12.60	
	Ch:90.00m to 120.00m	1	30.00	0.60	0.70	12.60	
	4th Cross Rd						
	Ch:0.00m to 30.00m	1	30.00	0.60	0.70	12.60	
	Ch:30.00m to 60.00m	1	30.00	0.60	0.70	12.60	
	Ch:60.00m to 90.00m	1	30.00	0.60	0.70	12.60	
	Ch:90.00m to 120.00m	1	30.00	0.60	0.70	12.60	
	5th Cross Rd						
	Ch:0.00m to 30.00m	1	30.00	0.60	0.70	12.60	
	Ch:30.00m to 60.00m	1	30.00	0.60	0.70	12.60	
	Ch:60.00m to 90.00m	1	30.00	0.60	0.70	12.60	

m o	Discription of Item	No	Length	Breadth	Avg Depth	Qty	Unit
	Ch:90.00m to 120.00m	1	30.00	0.60	0.70	12.60	
	Ch:120.00m to 150.00m	1	30.00	0.60	0.70	12.60	
	Main Road						
	Ch:0.00m to 30.00m	1	30.00	0.60	0.70	12.60	
	Ch:30.00m to 60.00m	1	30.00	0.60	0.70	12.60	
	Ch:60.00m to 90.00m	1	30.00	0.60	0.70	12.60	
	Ch:90.00m to 120.00m	1	30.00	0.60	0.70	12.60	
	Ch:120.00m to 144.00m	1	24.00	0.60	0.70	10.08	
	Maruthi Nagara						
	1st Main Road						
	Ch:0.00m to 30.00m	2	30.00	0.60	0.70	25.20	
	Ch:30.00m to 60.00m	2	30.00	0.60	0.70	25.20	
	Ch:60.00m to 90.00m	2	30.00	0.60	0.70	25.20	
	Ch:90.00m to 120.00m	2	30.00	0.60	0.70	25.20	
	Ch:120.00m to 150.00m	2	30.00	0.60	0.70	25.20	
	Ch:150.00m to 160.00m	2	10.00	0.60	0.70	8.40	
	1st Cross Rd						
	Ch:0.00m to 30.00m	1	30.00	0.60	0.70	12.60	
	Ch:30.00m to 60.00m	1	30.00	0.60	0.70	12.60	
	Ch:60.00m to 90.00m	1	30.00	0.60	0.70	12.60	
	Ch:90.00m to 120.00m	1	30.00	0.60	0.70	12.60	
	2nd Cross Rd						
	Ch:0.00m to 30.00m	1	30.00	0.60	0.70	12.60	
	Ch:30.00m to 60.00m	1	30.00	0.60	0.70	12.60	
	Ch:60.00m to 65.00m	1	5.00	0.60	0.70	2.10	
	3rd Cross Rd						
	Ch:0.00m to 30.00m	1	30.00	0.60	0.70	12.60	
	Ch:30.00m to 60.00m	1	30.00	0.60	0.70	12.60	
	Ch:60.00m to 90.00m	1	30.00	0.60	0.70	12.60	
	Ch:90.00m to 120.00m	1	30.00	0.60	0.70	12.60	
	Ch:120.00m to 150.00m	1	30.00	0.60	0.70	12.60	
	Ch:150.00m to 176.00m	1	26.00	0.60	0.70	10.92	
	4th Cross Rd						
	Ch:0.00m to 30.00m	1	30.00	0.60	0.70	12.60	
	Ch:30.00m to 60.00m	1	30.00	0.60	0.70	12.60	
	Ch:60.00m to 90.00m	1	30.00	0.60	0.70	12.60	
	Ch:90.00m to 120.00m	1	30.00	0.60	0.70	12.60	
	Ch:120.00m to 130.00m	1	10.00	0.60	0.70	4.20	
					Present Qty	**2193.66**	**Cum**

SHADAKSHARI
Contractor

Assistant Engineer

Asst. Executive Engineer,

12/7/2021

Name of Work: Drilling of Bore wells and Providing Pipeline at athapura Village, Dodda Bettahalli Village and Chikka Bettahalli illage and Surrounding areas in ward no 03 Attur, Sattelite town								
m o	Discription of Item	No	Length	Breadth	Avg Depth	Qty	Unit	Rate	Amount
5	KSRRB M400-17 . Providing, laying, spreading and compacting cushed stone aggregatees of granite/trap/basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carring of mixed materials by tipper to site , laying in uniform layers with paver in sub-base/base coursw on well prepared								
	Bharath Nagara								
	1st Main Road								
	Ch:0.00m to 30.00m	1	30.00	0.60	0.23	4.14			
	Ch:30.00m to 60.00m	1	30.00	0.60	0.23	4.14			
	Ch:60.00m to 90.00m	1	30.00	0.60	0.23	4.14			
	Ch:90.00m to 120.00m	1	30.00	0.60	0.23	4.14			
	Ch:120.00m to 150.00m	1	30.00	0.60	0.23	4.14			
	Ch:150.00m to 170.00m	1	20.00	0.60	0.23	2.76			
	2nd Main Road								
	Ch:0.00m to 30.00m	1	30.00	0.60	0.23	4.14			
	Ch:30.00m to 60.00m	1	30.00	0.60	0.23	4.14			
	Ch:60.00m to 90.00m	1	30.00	0.60	0.23	4.14			
	Ch:90.00m to 120.00m	1	30.00	0.60	0.23	4.14			
	Ch:120.00m to 150.00m	1	30.00	0.60	0.23	4.14			
	Ch:150.00m to 170.00m	1	20.00	0.60	0.23	2.76			
	1st Cross Rd								
	Ch:0.00m to 30.00m	1	30.00	0.60	0.23	4.14			
	Ch:30.00m to 60.00m	1	30.00	0.60	0.23	4.14			
	Ch:60.00m to 90.00m	1	30.00	0.60	0.23	4.14			
	Ch:90.00m to 120.00m	1	30.00	0.60	0.23	4.14			
	2nd Cross Rd								
	Ch:0.00m to 30.00m	1	30.00	0.60	0.23	4.14			
	Ch:30.00m to 60.00m	1	30.00	0.60	0.23	4.14			
	Ch:60.00m to 90.00m	1	30.00	0.60	0.23	4.14			
	Ch:90.00m to 120.00m	1	30.00	0.60	0.23	4.14			
	3rd Cross Rd								
	Ch:0.00m to 30.00m	1	30.00	0.60	0.23	4.14			
	Ch:30.00m to 60.00m	1	30.00	0.60	0.23	4.14			
	Ch:60.00m to 90.00m	1	30.00	0.60	0.23	4.14			
	Ch:90.00m to 120.00m	1	30.00	0.60	0.23	4.14			
	4th Cross Rd								
	Ch:0.00m to 30.00m	1	30.00	0.60	0.23	4.14			
	Ch:30.00m to 60.00m	1	30.00	0.60	0.23	4.14			
	Ch:60.00m to 90.00m	1	30.00	0.60	0.23	4.14			
	Ch:90.00m to 120.00m	1	30.00	0.60	0.23	4.14			
	5th Cross Rd								

Discription of Item	No	Length	Breadth	Avg Depth	Qty	Unit	Rate	Amount
Ch:0.00m to 30.00m	1	30.00	0.60	0.23	4.14			
Ch:30.00m to 60.00m	1	30.00	0.60	0.23	4.14			
Ch:60.00m to 90.00m	1	30.00	0.60	0.23	4.14			
Ch:90.00m to 120.00m	1	30.00	0.60	0.23	4.14			
6th Cross Rd								
Ch:0.00m to 30.00m	1	30.00	0.60	0.23	4.14			
Ch:30.00m to 60.00m	1	30.00	0.60	0.23	4.14			
Ch:60.00m to 90.00m	1	30.00	0.60	0.23	4.14			
Ch:90.00m to 120.00m	1	30.00	0.60	0.23	4.14			
7th Cross Rd								
Ch:0.00m to 30.00m	1	30.00	0.60	0.23	4.14			
Ch:30.00m to 60.00m	1	30.00	0.60	0.23	4.14			
Ch:60.00m to 90.00m	1	30.00	0.60	0.23	4.14			
Ch:90.00m to 120.00m	1	30.00	0.60	0.23	4.14			
Hill Side Meadows								
Main Road								
Ch:0.00m to 30.00m	2	30.00	0.60	0.23	8.28			
Ch:30.00m to 60.00m	2	30.00	0.60	0.23	8.28			
Ch:60.00m to 90.00m	2	30.00	0.60	0.23	8.28			
Ch:90.00m to 120.00m	2	30.00	0.60	0.23	8.28			
Ch:120.00m to 150.00m	2	30.00	0.60	0.23	8.28			
Ch:150.00m to 165.00m	2	15.00	0.60	0.23	4.14			
1st Cross Rd(Left Side)								
Ch:0.00m to 30.00m	2	30.00	0.60	0.23	8.28			
Ch:30.00m to 60.00m	2	30.00	0.60	0.23	8.28			
Ch:60.00m to 90.00m	2	30.00	0.60	0.23	8.28			
Ch:90.00m to 120.00m	2	30.00	0.60	0.23	8.28			
Ch:120.00m to 150.00m	2	30.00	0.60	0.23	8.28			
Ch:150.00m to 180.00m	2	30.00	0.60	0.23	8.28			
Ch:180.00m to 183.00m	2	3.00	0.60	0.23	0.83			
1st Cross Rd(Right Side)								
Ch:0.00m to 30.00m	2	30.00	0.60	0.23	8.28			
Ch:30.00m to 35.00m	2	5.00	0.60	0.23	1.38			
2nd Cross Rd								
Ch:0.00m to 30.00m	2	30.00	0.60	0.23	8.28			
Ch:30.00m to 60.00m	2	30.00	0.60	0.23	8.28			
Ch:60.00m to 85.00m	2	25.00	0.60	0.23	6.90			
3rd Cross Rd								
Ch:0.00m to 30.00m	2	30.00	0.60	0.23	8.28			
Ch:30.00m to 52.00m	2	22.00	0.60	0.23	6.07			
Duo Marvel Layout								
1st Cross Rd								
Ch:0.00m to 30.00m	1	30.00	0.60	0.23	4.14			
Ch:30.00m to 60.00m	1	30.00	0.60	0.23	4.14			
Ch:60.00m to 90.00m	1	30.00	0.60	0.23	4.14			
Ch:90.00m to 107.00m	1	17.00	0.60	0.23	2.35			
2nd Cross Rd								

Discription of Item	No	Length	Breadth	Avg Depth	Qty	Unit	Rate	Amount
Ch:0.00m to 30.00m	1	30.00	0.60	0.23	4.14			
Ch:30.00m to 37.00m	1	7.00	0.60	0.23	0.97			
3rd Cross Rd								
Ch:0.00m to 30.00m	1	30.00	0.60	0.23	4.14			
Ch:30.00m to 37.00m	1	7.00	0.60	0.23	0.97			
4th Cross Rd								
Ch:0.00m to 30.00m	1	30.00	0.60	0.23	4.14			
Ch:30.00m to 35.00m	1	5.00	0.60	0.23	0.69			
Continue 3rd Main Rd								
Ch:0.00m to 30.00m	1	30.00	0.60	0.23	4.14			
Ch:30.00m to 60.00m	1	30.00	0.60	0.23	4.14			
Ch:60.00m to 90.00m	1	30.00	0.60	0.23	4.14			
Ch:90.00m to 120.00m	1	30.00	0.60	0.23	4.14			
Ch:120.00m to 150.00m	1	30.00	0.60	0.23	4.14			
Ch:150.00m to 180.00m								
Mahalakshmi Layout, Ananthapura Village								
Connecting Rd-								
Ch:0.00m to 30.00m	1	30.00	0.60	0.23	4.14			
Ch:30.00m to 60.00m	1	30.00	0.60	0.23	4.14			
Ch:60.00m to 90.00m	1	30.00	0.60	0.23	4.14			
Ch:90.00m to 92.00m	1	2.00	0.60	0.23	0.28			
2nd Main Rd								
Ch:0.00m to 30.00m	1	30.00	0.60	0.23	4.14			
Ch:30.00m to 60.00m	1	30.00	0.60	0.23	4.14			
Ch:60.00m to 90.00m	1	30.00	0.60	0.23	4.14			
Ch:90.00m to 120.00m	1	30.00	0.60	0.23	4.14			
Ch:120.00m to 150.00m	1	30.00	0.60	0.23	4.14			
Ch:150.00m to 172.00m	1	22.00	0.60	0.23	3.04			
3rd Main Rd								
Ch:0.00m to 30.00m	1	30.00	0.60	0.23	4.14			
Ch:30.00m to 60.00m	1	30.00	0.60	0.23	4.14			
Ch:60.00m to 90.00m	1	30.00	0.60	0.23	4.14			
Ch:90.00m to 120.00m	1	30.00	0.60	0.23	4.14			
Ch:120.00m to 150.00m	1	30.00	0.60	0.23	4.14			
Ch:150.00m to 168.00m	1	18.00	0.60	0.23	2.48			
BHEL Layout 2nd Main Rd,								
4th Cross Rd								
Ch:0.00m to 30.00m	1	30.00	0.60	0.23	4.14			
Ch:30.00m to 60.00m	1	30.00	0.60	0.23	4.14			
Ch:60.00m to 90.00m	1	30.00	0.60	0.23	4.14			
Ch:90.00m to 102.00m	1	12.00	0.60	0.23	1.66			
3rd Cross Rd								
Ch:0.00m to 30.00m	1	30.00	0.60	0.23	4.14			
Ch:30.00m to 60.00m	1	30.00	0.60	0.23	4.14			
Ch:60.00m to 90.00m	1	30.00	0.60	0.23	4.14			
Ch:90.00m to 101.00m	1	11.00	0.60	0.23	1.52			

Item No	Discription of Item	No	Length	Breadth	Avg Depth	Qty	Unit	Rate	Amount
	Ch:90.00m to 120.00m	1	30.00	0.60	0.23	4.14			
	Ch:120.00m to 150.00m	1	30.00	0.60	0.23	4.14			
	Main Road								
	Ch:0.00m to 30.00m	1	30.00	0.60	0.23	4.14			
	Ch:30.00m to 60.00m	1	30.00	0.60	0.23	4.14			
	Ch:60.00m to 90.00m	1	30.00	0.60	0.23	4.14			
	Ch:90.00m to 120.00m	1	30.00	0.60	0.23	4.14			
	Ch:120.00m to 144.00m	1	24.00	0.60	0.23	3.31			
	Maruthi Nagara								
	1st Main Road								
	Ch:0.00m to 30.00m	2	30.00	0.60	0.23	8.28			
	Ch:30.00m to 60.00m	2	30.00	0.60	0.23	8.28			
	Ch:60.00m to 90.00m	2	30.00	0.60	0.23	8.28			
	Ch:90.00m to 120.00m	2	30.00	0.60	0.23	8.28			
	Ch:120.00m to 150.00m	2	30.00	0.60	0.23	8.28			
	Ch:150.00m to 160.00m	2	10.00	0.60	0.23	2.76			
	1st Cross Rd								
	Ch:0.00m to 30.00m	1	30.00	0.60	0.23	4.14			
	Ch:30.00m to 60.00m	1	30.00	0.60	0.23	4.14			
	Ch:60.00m to 90.00m	1	30.00	0.60	0.23	4.14			
	Ch:90.00m to 120.00m	1	30.00	0.60	0.23	4.14			
	2nd Cross Rd								
	Ch:0.00m to 30.00m	1	30.00	0.60	0.23	4.14			
	Ch:30.00m to 60.00m	1	30.00	0.60	0.23	4.14			
	Ch:60.00m to 65.00m	1	5.00	0.60	0.23	0.69			
	3rd Cross Rd								
	Ch:0.00m to 30.00m	1	30.00	0.60	0.23	4.14			
	Ch:30.00m to 60.00m	1	30.00	0.60	0.23	4.14			
	Ch:60.00m to 90.00m	1	30.00	0.60	0.23	4.14			
	Ch:90.00m to 120.00m	1	30.00	0.60	0.23	4.14			
	Ch:120.00m to 150.00m	1	30.00	0.60	0.23	4.14			
	Ch:150.00m to 176.00m	1	26.00	0.60	0.23	3.59			
	4th Cross Rd								
	Ch:0.00m to 30.00m	1	30.00	0.60	0.23	4.14			
	Ch:30.00m to 60.00m	1	30.00	0.60	0.23	4.14			
	Ch:60.00m to 90.00m	1	30.00	0.60	0.23	4.14			
	Ch:90.00m to 120.00m	1	30.00	0.60	0.23	4.14			
	Ch:120.00m to 130.00m	1	10.00	0.60	0.23	1.38			
					Present Qty	**720.77**	**Cum**	**2100.00**	**1513625.40**

CAFC

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ ಕಾರ್ಯಾಲಯ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರ ಉಪವಿಭಾಗ ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಪೂರ್ವವಲಯ-1ರ

SHADAN
Contractor

Assistant Engineer

19/7/2021

Asst. Executive Engineer,

of Work: Drilling of Bore wells and Providing Pipeline at Anathapura Village, Dodda Bettahalli ge and Chikka Bettahalli Village and Surrounding areas in ward no 03 Attur, Sattelite town Sub Division

Detailed Measurements								
Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
Geophysical investigation of site for Sinking borewell for supplying drinking water to the habitations either through the hand pump,MWS,P.W.S.S by vertical electrical sounding by adpoting venner or Schlumberger's method,including reconnaissance survey of								
Vide pre-measurement page no.					10.00			
				Present Qty	**10.00**	**Nos**	**3955.00**	**39550.00**
Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above 900 CMF & above in all strata including over burden upto 20 M fixing of casing pipes, collars and cap with necessary cutting and threading including transportation of rig and supporting vehicals, crew charges and cost of consumables etc., complete including yield testing at the final depth with a								
Vide pre-measurement page no.					500.00			
				Present Qty	**500.00**	**Mtrs**	**365.00**	**182500.00**
50 to 100 m								
Vide pre-measurement page no.					500.00			
				Present Qty	**500.00**	**Mtrs**	**465.00**	**232500.00**
100 to 150 m								
Vide pre-measurement page no.					500.00			
				Present Qty	**500.00**	**Mtrs**	**478.00**	**239000.00**
150 to 200 m								
Vide pre-measurement page no.					500.00			
				Present Qty	**500.00**	**Mtrs**	**562.00**	**281000.00**
200 to 250 m								
Vide pre-measurement page no.					500.00			
				Present Qty	**500.00**	**Mtrs**	**665.00**	**332500.00**
250 to 300 m								
Vide pre-measurement page no.					500.00			
				Present Qty	**500.00**	**Mtrs**	**735.00**	**367500.00**
300 to 350 m								
Vide pre-measurement page no.					199.00			
				Present Qty	**199.00**	**Mtrs**	**735.00**	**146265.00**
Supply of ISI Mark 175mm nominal Bore, Plain end steel casing Pipe-grade of steel Fee 4100 of wakk thickness 504mm thick confirming to IS 4270:2001 and latest amendments, electric resistance welded steel electric or basic oxygen process in fandom								
Vide pre-measurement page no.					696.00			
				Present Qty	**696.00**	**Rmt**	**1390.00**	**967440.00**

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,

me of Work: Drilling of Bore wells and Providing Pipeline at Anathapura Village, Bettahalli Village and Chikka Bettahalli Village and Surrounding areas in ward no 03 Attur, Sattelite town Sub Division

Discription of Item	No	Length	Breadth	Avg Depth	Qty	Unit	Rate	Amount
Suppling fully automatic star delta starter unit push button type with suitable wires 2 conductors and adjustable thermal timer mounted on a common base plate held in steel enclosure for use on 400/440 volts phase and wired after fixing to the existing wooden board for								
Duo Marvel Layout 1st Cross	1				1.00			
Mahalakshmi Layout, Ananthapura Village	1				1.00			
Maruthginagar 4th cross	1				1.00			
BHEL Layout 2nd Main, 4th Cross	1				1.00			
Havyakanagara 2nd Phase, 3rd cross	1				1.00			
G Ramaiah Enclave, 3rd cross	1				1.00			
AMS Lyout High Tension Line,4th cross	1				1.00			
Cauvery Layout 2nd cross	1				1.00			
				Present Qty	**8.00**	**Nos**	**8390.00**	**67120.00**
						Total		**9249708.98**
						GST 12%		**1109965.08**
						Grand Total		**10359674.06**

SHADAYAN
Contractor

Assistant Engineer

30/7/2021

Asst. Executive Engineer,